



SAS
CROWN

THE JEWEL OF HYDERABAD

The central graphic features a crown shape composed of numerous small, gold, five-pointed stars. The stars are arranged in a pattern that tapers at the top and widens at the base, forming a classic crown silhouette. Below the crown, the word 'SAS' is written in a large, gold, serif font. Underneath 'SAS' is the word 'CROWN' in a larger, gold, serif font. A thin horizontal line is positioned below 'CROWN', and below that line is the phrase 'THE JEWEL OF HYDERABAD' in a gold, serif font.

Progress Update - April 2024

Dear Patrons,

Season's greetings from SAS Infra!

With great pleasure, we share you the construction update of SAS Crown, the latest development of which is shot on 1st April 2024. We are glad to continue sharing these milestones with you as together, we shape the skyline of Hyderabad.

Should you require any further information please feel free to reach us at +91 9718 66 22 99.

Best regards, Team

Progress Update

The project has made steady progress with each tower over the previous month. Here is the current progress of each tower:

Tower 1 - Building 1: Slab works for 45th floor in progress

Tower 1 - Building 2: Slab works for 45th floor in progress

Tower 2 - Building 3: Slab works for 47th floor in progress

Tower 3 - Building 4: Slab works for 58th floor in progress

Tower 3 - Building 5: Slab works for 58th floor in progress



[Click here for update video](#)



T3 - B5

T2 - B3

T1 - B2

T1 - B1

Floor No. 45

Floor No. 44
Floor No. 43
Floor No. 42
Floor No. 41
Floor No. 40
Floor No. 39
Floor No. 38
Floor No. 37
Floor No. 36
Floor No. 35
Floor No. 34
Floor No. 33
Floor No. 32
Floor No. 31
Floor No. 30
Floor No. 29
Floor No. 28
Floor No. 27
Floor No. 26
Floor No. 25
Floor No. 24
Floor No. 23
Floor No. 22
Floor No. 21
Floor No. 20
Floor No. 19
Floor No. 18
Floor No. 17
Floor No. 16
Floor No. 15
Floor No. 14
Floor No. 13
Floor No. 12
Floor No. 11
Floor No. 10
Floor No. 9
Floor No. 8
Floor No. 7
Floor No. 6
Floor No. 5
Floor No. 4
Floor No. 3
Floor No. 2
Floor No. 1
Ground Floor

Floor No. 45

Floor No. 44
Floor No. 43
Floor No. 42
Floor No. 41
Floor No. 40
Floor No. 39
Floor No. 38
Floor No. 37
Floor No. 36
Floor No. 35
Floor No. 34
Floor No. 33
Floor No. 32
Floor No. 31
Floor No. 30
Floor No. 29
Floor No. 28
Floor No. 27
Floor No. 26
Floor No. 25
Floor No. 24
Floor No. 23
Floor No. 22
Floor No. 21
Floor No. 20
Floor No. 19
Floor No. 18
Floor No. 17
Floor No. 16
Floor No. 15
Floor No. 14
Floor No. 13
Floor No. 12
Floor No. 11
Floor No. 10
Floor No. 9
Floor No. 8
Floor No. 7
Floor No. 6
Floor No. 5
Floor No. 4
Floor No. 3
Floor No. 2
Floor No. 1
Ground Floor

Front View

T3 - B5

Floor No. 58


Floor No. 57
Floor No. 56
Floor No. 55
Floor No. 54
Floor No. 53
Floor No. 52
Floor No. 51
Floor No. 50
Floor No. 49
Floor No. 48
Floor No. 47
Floor No. 46
Floor No. 45
Floor No. 44
Floor No. 43
Floor No. 42
Floor No. 41
Floor No. 40
Floor No. 39
Floor No. 38
Floor No. 37
Floor No. 36
Floor No. 35
Floor No. 34
Floor No. 33
Floor No. 32
Floor No. 31
Floor No. 30
Floor No. 29
Floor No. 28
Floor No. 27
Floor No. 26
Floor No. 25
Floor No. 24
Floor No. 23
Floor No. 22
Floor No. 21
Floor No. 20
Floor No. 19
Floor No. 18
Floor No. 17
Floor No. 16
Floor No. 15
Floor No. 14
Floor No. 13
Floor No. 12
Floor No. 11
Floor No. 10
Floor No. 9
Floor No. 8
Floor No. 7
Floor No. 6
Floor No. 5
Floor No. 4
Floor No. 3
Floor No. 2
Floor No. 1
Ground Floor

T2 - B3

Floor No. 47

Floor No. 46
Floor No. 45
Floor No. 44
Floor No. 43
Floor No. 42
Floor No. 41
Floor No. 40
Floor No. 39
Floor No. 38
Floor No. 37
Floor No. 36
Floor No. 35
Floor No. 34
Floor No. 33
Floor No. 32
Floor No. 31
Floor No. 30
Floor No. 29
Floor No. 28
Floor No. 27
Floor No. 26
Floor No. 25
Floor No. 24
Floor No. 23
Floor No. 22
Floor No. 21
Floor No. 20
Floor No. 19
Floor No. 18
Floor No. 17
Floor No. 16
Floor No. 15
Floor No. 14
Floor No. 13
Floor No. 12
Floor No. 11
Floor No. 10
Floor No. 9
Floor No. 8
Floor No. 7
Floor No. 6
Floor No. 5
Floor No. 4
Floor No. 3
Floor No. 2
Floor No. 1
Ground Floor

Side View



Floor No. 58

T3 - B4

- Floor No. 57
- Floor No. 56
- Floor No. 55
- Floor No. 54
- Floor No. 53
- Floor No. 52
- Floor No. 51
- Floor No. 50
- Floor No. 49
- Floor No. 48
- Floor No. 47
- Floor No. 46
- Floor No. 45
- Floor No. 44
- Floor No. 43
- Floor No. 42
- Floor No. 41
- Floor No. 40
- Floor No. 39
- Floor No. 38
- Floor No. 37
- Floor No. 36
- Floor No. 35
- Floor No. 34
- Floor No. 33
- Floor No. 32
- Floor No. 31
- Floor No. 30
- Floor No. 29
- Floor No. 28
- Floor No. 27
- Floor No. 26
- Floor No. 25
- Floor No. 24
- Floor No. 23
- Floor No. 22
- Floor No. 21
- Floor No. 20
- Floor No. 19
- Floor No. 18
- Floor No. 17
- Floor No. 16
- Floor No. 15
- Floor No. 14
- Floor No. 13
- Floor No. 12
- Floor No. 11
- Floor No. 10
- Floor No. 9
- Floor No. 8
- Floor No. 7
- Floor No. 6
- Floor No. 5
- Floor No. 4
- Floor No. 3
- Floor No. 2
- Floor No. 1
- Ground Floor

Back View

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 1:

Tower 1 - Building 1:

Water Proofing	Completed till L-33 WIP in L-34,35,36,37,38,39,40,41
Plumbing - Soil Piping	Completed till L-35
Sunken Filling	Completed till L-33
Block Work	Internal Toilets Completed till L-28 WIP L-30 & Internal Flats Completed till L-26 & L-28 WIP-L-27
Ceiling Electrical Works - Conduit	Completed till L-36, WIP in L-37
PPR & CPVC Ceiling Lines	Completed till L-23, WIP in L-24,25,26,27
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-13 WIP- L-14 to L-15
Gypsum Punning	Completed till L-16,19,20,23,24 WIP in L-17
Marble Laying	Completed till L-9 (Except in Master and Powder toilet pending) WIP in L-11,12,13,14
Marble Polish Internal Flats	Completed till L-6 & Internal Toilets Completed till L-5 WIP in L-6

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 1:

Tower 1 - Building 1:	
Internal Painting	Completed till L-7, WIP in L-8 to L-14
Plumbing Shaft Painting	Completed till L-24
Unitize curtain wall works	Completed till L-10
Internal Texture	Completed till L-7 & L-9 WIP in L-8, L-10

Here is the current progress of the interiors in Tower 1 - Building 2:

Tower 1 - Building 2:	
Waterproofing	Completed till L-33 WIP in L-34,35,36,37,38,39,40,41,42
Plumbing - Soil Piping	Completed till L-38
Sunken Filling	Completed till L-33
Block Work	Internal Toilets Completed till L-28 Internal Flats Completed L-19,L22 to 28 WIP in L-30,31
Ceiling Electrical Works - Conduit	Completed till L-35, WIP in L-36
PPR & CPVC Ceiling Lines	Completed till L-26, WIP in L-27,L-28
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-13 WIP- L-14 to L-15
Gypsum punning	Completed till L-19 WIP-L-22,23
Marble Laying	Completed till L-6 & L-8,9,10 (Except in Master and Powder toilet pending) WIP in L-7,12,13

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 2:

Tower 1 - Building 2 :	
Marble Polish	Internal Flats Completed till L-6 & L- 8,9,10 WIP in L-11 (Toilets) WIP in L-3
Tiles Flooring	Completed till L-3
Internal Painting	Completed till L-4, WIP in L-5, L-6
Plumbing Shaft Painting	Completed till L-15
Unitize curtain wall works	Completed till L-14 WIP in L-15
Internal Texture	Completed till L- 8 WIP in L-9

Here is the current progress of the interiors in Tower 2 - Building 3:

Tower 2 - Building 3:	
Water Proofing	Completed till L-36 WIP in L-38,39,40,41,42
Plumbing - Soil Piping	Completed till L-36
Sunken Filling	Completed till L-36
Block Work	Internal Toilets Completed till L- 28 & L-31 WIP in L-19,21 Internal Flats Completed L-28
Ceiling Electrical Works - Conduit	Completed till L-35 , WIP in L-36
PPR & CPVC Ceiling Lines	Completed till L-24,28,31 WIP in L-26 & L-27
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-26 WIP- L-27 to L-28
Gypsum punning	Completed till L-22, WIP in L-21,28
Marble Laying	Completed till L-18 ,20 & 22 (Except in Master and Powder toilet pending) L-19 WIP

Here is the current progress of the interiors in Tower 2 - Building 3 contd.:

Tower 2 - Building 3:	
Marble Polish	Internal Flats Completed till L-18,20 & 22 & Internal Toilets Completed till L-11 WIP in L-12
Tiles Flooring	Completed till L-13,15 & 17
Internal Painting	Completed till L-13 WIP in L-14 & 15
Plumbing Shaft Painting	Completed till L-28
Unitize curtain wall works	Completed till L-20
Internal Texture	Completed till L-18 & L-20 WIP in L-19

Here is the current progress of the interiors in Tower 3 - Building 4:

Tower 3 - Building 4:	
Water Proofing	Completed till L-42 WIP in L-43,44,45,46,47,48,49,50,51,52
Plumbing - Soil Piping	Completed till L-44
Sunken Filling	Completed till L-42
Block Work	Internal Toilets Completed till L-37, Internal Flat Completed till L-28 & L-30,33 WIP in L-35
Ceiling Electrical Works - Conduit	Completed till L-44, WIP in L-45
PPR & CPVC Ceiling Lines	Completed till L-30 & 33, WIP in L-35,36
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-26 WIP- L-27 to L-28
Gypsum Punning	Completed till L-21,26,27,28 WIP in L-24
Marble Laying	Completed till L-16 (Except in Master and Powder toilet pending) WIP in L-17

Here is the current progress of the interiors in Tower 3 - Building 4 contd.:

Tower 3 - Building 4:

Marble Polish Internal Flats	Internal Flats Completed till L-16 WIP in L-17 Internal Toilets Completed till L-15 WIP in L-16
Tiles Flooring	Completed till L-13
Internal Painting	Completed till L-22, WIP in L-23
Plumbing Shaft	Completed till L-28
Unitize curtain Wall Works	Completed till L-20
Internal Texture	Completed till L-24

Here is the current progress of the interiors in Tower 3 - Building 5:

Tower 3 - Building 5:	
Water Proofing	Completed till L-42 WIP in L-43,44,45,46,47,48,49,50,51,52
Plumbing - Soil Piping	Completed till L-44
Sunken Filling	Completed till L-42
Block Work	Completed till L-37 , Internal Flat Completed up to L-30,32,34,37 WIP in L-21,22,23,31,33,35,36
Ceiling Electrical Works - Conduit	Completed till L-43 WIP in L-44
PPR & CPVC Ceiling Lines	Completed till L-35, WIP in L-36
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-26 WIP- L-27 to L-28
Gypsum Punning	Completed till L-28 WIP in L-24,32,37
Marble Laying	Completed till L-17 (Except in Master and Powder toilet pending), WIP in L-19,20

Here is the current progress of the interiors in Tower 3 - Building 5 contd.:

Tower 3 - Building 5:	
Marble Polish	Internal Flat Completed till L-16 WIP in L-17 Internal Toilets Completed till L-15 WIP in L-16
Tiles Flooring	Completed till L-13
Internal Painting	Completed till L-17 , WIP in L-18
Plumbing Shaft	Painting Completed till L-28
Unitize curtain Wall Works	Completed till L-20
Internal Texture	Completed till L-20,22,24,25 WIP in L-26,27

Here is the current progress of the interiors in Tower 3 - Building 5 contd.:

Marble Flooring Progress	
Tower 1	Completed till L-6 & L- 9 (Except in Master and Powder toilet pending) WIP in L-7,8,11
Tower 2	Completed till L-6 & L-8 (Except in Master and Powder toilet pending) WIP in L-7,9,10,11
Tower 3	Completed till L-18, 20 & 22 (Except in Master and Powder toilet pending) L-19, 21 WIP
Tower 4	Completed till L-15 (Except in Master and Powder toilet pending) WIP in L-16,17
Tower 5	Completed till L-16 (Except in Master and Powder toilet pending), WIP in L-17



Thank You

