



SAS
CROWN

THE JEWEL OF HYDERABAD

The central graphic consists of a crown shape formed by numerous small gold stars. Below the crown, the word 'SAS' is written in a large, gold, serif font. Underneath 'SAS', the word 'CROWN' is written in a larger, gold, serif font. A thin gold horizontal line is positioned below 'CROWN'. Below this line, the phrase 'THE JEWEL OF HYDERABAD' is written in a gold, serif font.

Progress Update - June 2024

Dear Patrons,

Season's greetings from SAS Infra!

With great pleasure, we share you the construction update of SAS Crown, the latest development of which is shot on 1st June 2024. We are glad to continue sharing these milestones with you as together, we shape the skyline of Hyderabad.

Should you require any further information please feel free to reach us at +91 9718 66 22 99.

Best regards, Team

Progress Update

The project has made steady progress with each tower over the previous month. Here is the current progress of each tower:

Tower 1 - Building 1: Slab works for 49th floor in progress

Tower 1 - Building 2: Slab works for 50th floor in progress

Tower 2 - Building 3: Slab works for 53rd floor in progress

Tower 3 - Building 4: Slab works for Above Terrace (Helipad Slab) in progress

Tower 3 - Building 5: Slab works for Above Terrace in progress



[Click here for update video](#)





Front View

T3 - B5

Structure Completed

T2 - B3

Floor No. 53

Floor No. 52
Floor No. 51
Floor No. 50
Floor No. 49
Floor No. 48
Floor No. 47
Floor No. 46
Floor No. 45
Floor No. 44
Floor No. 43
Floor No. 42
Floor No. 41
Floor No. 40
Floor No. 39
Floor No. 38
Floor No. 37
Floor No. 36
Floor No. 35
Floor No. 34
Floor No. 33
Floor No. 32
Floor No. 31
Floor No. 30
Floor No. 29
Floor No. 28
Floor No. 27
Floor No. 26
Floor No. 25
Floor No. 24
Floor No. 23
Floor No. 22
Floor No. 21
Floor No. 20
Floor No. 19
Floor No. 18
Floor No. 17
Floor No. 16
Floor No. 15
Floor No. 14
Floor No. 13
Floor No. 12
Floor No. 11
Floor No. 10
Floor No. 9
Floor No. 8
Floor No. 7
Floor No. 6
Floor No. 5
Floor No. 4
Floor No. 3
Floor No. 2
Floor No. 1
Ground Floor

Side View



Back View

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 1:

Tower 1 - Building 1:

Water Proofing	Completed till L-36 & 38 WIP in L-37,39,40,41,42,43
Plumbing - Soil Piping	Completed till L-36 & 38
Sunken Filling	Completed till L-36 & 38
Block Work	Internal Toilets Completed till L-31 WIP L-32,33 & Internal Flats Completed till L-28 WIP-L-32,33
Ceiling Electrical Works - Conduit	Completed till L-36 & 38 WIP in L-39
PPR & CPVC Ceiling Lines	Completed till L-27, WIP in L-28
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-23 WIP- L-24 to L-25
Gypsum Punning	Completed till L-3 to L-21,23,24 WIP in L-25,26
Marble Laying	Completed till (L-3 to L-9 & L-11 to L-14) (Except in Master and Powder toilet pending) WIP in L-17,18,21

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 1:

Tower 1 - Building 1:	
Marble Polish Internal Flats	Completed till L-8 WIP in L-9 & Internal Toilets Completed till L-5 WIP in L-6
Internal Painting	Completed till L-9, & L-11,12 WIP in L-13,14
Plumbing Shaft Painting	Completed till L-24
Unitize curtain wall works	Completed till L-24 WIP in L-25
Internal Texture	Completed till L-11,13,15 WIP in L-12, L-14

Here is the current progress of the interiors in Tower 1 - Building 2:

Tower 1 - Building 2:	
Waterproofing	Completed till L-36 & L-38 WIP in L-37,39,40,41,42,43,44,45
Plumbing - Soil Piping	Completed till L-41
Sunken Filling	Completed till L-36 & L-38
Block Work	Internal Toilets Completed till L-33 Internal Flats Completed L-33 WIP in L-34
Ceiling Electrical Works - Conduit	Completed till L-37, WIP in L-38
PPR & CPVC Ceiling Lines	Completed till L-28,L-30 WIP in L-31
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-23 WIP- L-24 to L-25
Gypsum punning	Completed till (L-3 to L-16) (L-18 to L-19) (L-21 to L-23) WIP-L-17,20
Marble Laying	Completed till (L-3 to L-14) (Except in Master and Powder toilet pending) WIP in L-17,18

Interior Progress Update

Here is the current progress of the interiors in Tower 1 - Building 2:

Tower 1 - Building 2 :	
Marble Polish	Internal Flats Completed till (L-3 to L-6) (L-8 to L-11) WIP in L-12
Tiles Flooring	Completed till L-3
Internal Painting	Completed till L-6
Plumbing Shaft Painting	Completed till L-26
Unitize curtain wall works	Completed till L-23 WIP L-24
Internal Texture	Completed till L- 8 WIP in L-9

Here is the current progress of the interiors in Tower 2 - Building 3:

Tower 2 - Building 3:	
Water Proofing	Completed till L-36 WIP in L-37,38,39,40,41,42,43,44
Plumbing - Soil Piping	Completed till L-36
Sunken Filling	Completed till L-36
Block Work	Completed till L- 28 & L-31 WIP in L-30,32,33 Internal Flats Completed L-31 WIP in L-32,33
Ceiling Electrical Works - Conduit	Completed till L-36 , WIP in L-37,38
PPR & CPVC Ceiling Lines	Completed till L-25,28,31 WIP in L-26,27
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-26 WIP- L-27 to L-28
Gypsum punning	Completed till L-22, WIP in L-21,24,28
Marble Laying	Completed till L-18, 20 & 22 (Except in Master and Powder toilet pending) WIP in L-28

Here is the current progress of the interiors in Tower 2 - Building 3 contd.:

Tower 2 - Building 3:	
Marble Polish	Completed till L-18,20 & 22 & Internal Toilets Completed till L-11 & L-14 WIP in L-12
Tiles Flooring	Completed till L-13,15 & 17
Internal Painting	Completed till L-15
Plumbing Shaft Painting	Completed till L-28
Unitize curtain wall works	Completed till L-25 WIP in L-26
Internal Texture	Completed till L-18 & L-20 WIP in L-19

Here is the current progress of the interiors in Tower 3 - Building 4:

Tower 3 - Building 4:	
Water Proofing	Completed till L-50 WIP in L-47,48,49,50,51,52,53,54,55,56
Plumbing - Soil Piping	Completed till L-50
Sunken Filling	Completed till L-46
Block Work	Completed till L-37, Internal Flat Completed till L-L31,35,36,37,39 WIP in L-38,40
Ceiling Electrical Works - Conduit	Completed till L-49, WIP in L-50
PPR & CPVC Ceiling Lines	Completed till L-31,33,35,36,37 WIP in L-39
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-27 WIP in L-28
Gypsum Punning	Completed till L-30 WIP-L-31
Marble Laying	Completed till (L-3 to L-17) (L-19,20,22) (Except in Master and Powder toilet pending) WIP in L-23,25,27

Here is the current progress of the interiors in Tower 3 - Building 4 contd.:

Tower 3 - Building 4:

Marble Polish Internal Flats	Completed till L-16 & L-20 WIP in L-17 Internal Toilets Completed till L-15 WIP in L-16
Tiles Flooring	Completed till L-13
Internal Painting	Completed till L-22, WIP in L-23
Plumbing Shaft	Completed till L-28
Unitize curtain Wall Works	Completed till L-25 WIP in L-26
Internal Texture	Completed till L-24

Here is the current progress of the interiors in Tower 3 - Building 5:

Tower 3 - Building 5:	
Water Proofing	Completed till L-47 WIP in L-48,49,50,51,52,53,54,55,56
Plumbing - Soil Piping	Completed till L-50
Sunken Filling	Completed till L-46
Block Work	Completed till L-37, Internal Flat Completed up to L-37,39 WIP in L-28,32,38,40
Ceiling Electrical Works - Conduit	Completed till L-47 WIP in L-48
PPR & CPVC Ceiling Lines	Completed till L-36, WIP in L-37
Vertical Pipe Line in Plumbing Shaft	Completed till L-3 to L-27 WIP in L-28
Gypsum Punning	Completed till L-28,32,37 WIP in L-30,31,33
Marble Laying	Completed till L-20 (Except in Master and Powder toilet pending), WIP in L-22,23,24,26

Here is the current progress of the interiors in Tower 3 - Building 5 contd.:

Tower 3 - Building 5:	
Marble Polish	Completed till L-17,19,20 WIP in L-18 Internal Toilets Completed till L-15,19 WIP in L-16
Tiles Flooring	Completed till L-13
Internal Painting	Completed till L-17 , WIP in L-18
Plumbing Shaft	Completed till L-28
Unitize curtain Wall Works	Completed till L-25 WIP in L-26
Internal Texture	Completed till L-20,22,24,25 WIP in L-26,27
Louvers (S4) Shaft	Completed till L-3 to L-7

Facade Works Ongoing on all Towers:



Tower 1 - Completed till L-24
Tower 2 - Completed till L-23

Tower 3 - Completed till L-25



Tower 4 - Completed till L-25
Tower 5 - Completed till L-25

Marble Laying Works in progress on all Towers:



Here is the current progress of the interiors in Tower 3 - Building 5 contd.:

Marble Flooring Progress	
Tower 1	Completed till (L-3 to L-9 & L-11 to L-14) (Except in Master and Powder toilet pending) WIP in L-17,18,21
Tower 2	Completed till (L-3 to L-14) (Except in Master and Powder toilet pending) WIP in L-17,18
Tower 3	Completed till L-18, 20 & 22 (Except in Master and Powder toilet pending) WIP in L-28
Tower 4	Completed till (L-3 to L-17) (L-19,20,22) (Except in Master and Powder toilet pending) WIP in L-23,25,27
Tower 5	Completed till L-20 (Except in Master and Powder toilet pending), WIP in L-22,23,24,26



Thank You

